

Section A : Table 1

Status as on May 31st , 2014

	NHDP							NHDP TOTAL	Port Conn.	Other NHs	SARDP- NE	TOTAL by NHAI
	GQ	NS&EW Ph I & II	NHDP Phase III	NHDP Phase IV	NHDP Phase V	NHDP Phase VI	NHDP Phase VII					
Total Length (km)	5,846	7,142	12,109	14,799	6,500	1,000	700	48,096	380	1,754	388	50,618
2/4/6/8 Laned												
- Total till date (km)	5,846 [100.00%]	6,300 [88.21%]	6,182	550	1,861		22	20,761 [41.95%]	379	1,378	89	22,607
- Achievement during the reporting month or other lengths												
- Length (km.)		11.89	39.22	39.8	19.66			111	2	10	0	123
- Contracts (nos.)	-	-	-	-	-	-	-		-	-		
- Not yet completed w.r.t. original date of completion (Due during & previous months)												
- Length (km.)	0	323	1,053		287		19	1,682	5	8	0	1,695
- Contracts (nos.)	0	43	43		12		2	100	1	2	0	103
Under Implementation												
- Total	0	470	4,242	5,043	2,240		19	12,014	3	387	23	12,427
- Under Implementation												
- Length (km.)	0	470	1,561	306	833		19	3,189	3	39	23	3,254
- Contracts (nos.)	0	45	58	8	19		2	132	2	3	1	138
• Letter of award issued / agreement signed and work to be started												
- Length (km.)		0	2,720	4,967	1,407		0	9,094	0	348		9,442
- Contracts (nos.)		0	28	37	9		0	74	0	7		81
• Length to be awarded												
- Length (km.)	-	372	1,685	9,016	2,419	1,000	659	15,151	0	0	276	15,427
• Financial (Rs. Crs.)												
-Awarded cost of contracts under implementation or BOT grant Annuity Payment	0	9,570	12,185	6,620	3,282		561	32,218	422	3,261	97	36,054
- Expenditure												
- During the reporting month	36.45	253.36	386.91	178.84	373.30	0.02	0.28	1,229.16		72.76		1,301.92
- Current Financial Year	125.02	512.68	1,667.94	521.39	595.48	0.02	1.37	3,423.90		129.16		3,553.06
- Cumulative till date	31,898.36	64,214.57	80,933.47	6,903.45	28,171.69	92.22	1,612.08	213,825.84				224,514.90