

Tentative Work Plan as on 27.10.2009. The targets indicated are subject to change

WORK PLAN-I (2009-10)

Sl.No	State	Name of project	NH No.	TPC (Rs in Crore)	Category (Length)				Status/Target for						
					4 lane BOT (Toll)	6 lane BOT (Toll)	4 lane Annuity	2 lane with paved shoulders on EPC/ Annuity	Completion of Feasibility Study/DPR	Invitation of RFQ	Receipt of RFQ	Submission of PPPAC proposal to Ministry	Finalisation of RFQ	Invitation of RFP	Likely date of Award of work
1	Andhra Pradesh	Hyderabad-Yadgiri	202	342.00	36				Completed	27/02/09	17/04/09	Approved by PPPAC	RFQ completed	RFP invited on 17/06/09. Bid Due Date is 09/11/09	15/12/09
2	Andhra Pradesh	Vijayawada-Machilipatnam	9	618.00	65				Completed			Approved by PPPAC	RFQ completed	30/10/09	31/01/10
3	Andhra Pradesh	Nellore-Chilakaluripet	5	1840.00		184			Completed	27/05/09	28/07/09	Approved by PPPAC	RFQ completed	5/11/2009	15/12/09
4	Andhra Pradesh	Ichapuram-Srikakulam-Vishakapatnam - Rajahmundry	5	4360.00		436			Completed	30/10/09	30/11/09	15/11/2009	30/12/09	05/01/10	31/03/10
		Sub-Total		7160.00	101	620	0	0							
5	Bihar	Patna-Hazipur-Muzaffarpur	77	599.00			63		Completed			Approved by PPPAC	RFQ completed	2 bids received under consideration.	30/11/09
6	Bihar	Motihari-Raxaul	28A	235.00			67	30/10/09	05/11/09	20/12/09	30/11/09	20/01/10	25/01/10	31/03/10	
7	Bihar	Patna - Bakhtiarapur	30	504.00	53			30/10/09	10/09/09	22/10/09	9/10/2009	30/11/09	05/12/09	28/02/10	
8	Bihar	Khagaria-Purena	31	494.00			141	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10	
9	Bihar	Gopalganj-Chapra-Hajipur (Pkg.II)	19 & 85	252.00			72	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10	
10	Bihar	Gopalganj-Chapra-Hajipur (Pkg.I)	19 & 85	294.00			84	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10	
11	Bihar	Patna-Buxar	30 & 84	438.00			125	Completed	28/10/09	30/11/09	Approved by PPPAC	30/12/09	05/01/10	31/03/10	
12	Bihar	Khagaria-Bakhtiarapur	31	420.00			120	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10	
13	Bihar	Patna - Gaya - Dobhi	83	438.00			125	30/11/09	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10	
14	Bihar	Forbesganj-Jogwani	57A	46.00			13	30/11/09	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10	
15	Bihar	Sonbarsa-Muzaffarpur	77	312.00			89	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10	
16	Bihar	Mokhama-Munger	80	245.00			70	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10	
		Sub-Total		4277.00	53	0	63	906							
17	Goa	Goa/KNT Border-Panji	4A	618.00	65				Completed			Approved by PPPAC	RFQ completed	2 Bids received. Under consideration	30/11/09

Sl.No	State	Name of project	NH No.	TPC (Rs in Crore)	Category (Length)				Status/Target for						
					4 lane BOT (Toll)	6 lane BOT (Toll)	4 lane Annuity	2 lane with paved shoulders on EPC/ Annuity	Completion of Feasibility Study/DPR	Invitation of RFQ	Receipt of RFQ	Submission of PPPAC proposal to Ministry	Finalisation of RFQ	Invitation of RFP	Likely date of Award of work
18	Goa	Maharashtra/Goa border-Panaji Goa/KNT Border	17	1169.00	123				Completed	26/02/09	13/04/09	Approved by PPPAC	RFQ completed	RFP invited on 13/10/09. Bid due date is 27/11/09	31/01/10
		Sub-Total		1787.00	188	0	0	0							
19	Gujarat	Ahmedabad-Godhra	59	1121.00	118				Completed	26/02/09	21/04/09	Approved by PPPAC	RFQ completed	RFP invited on 26/08/09.. Bid Due Date is 12/11/09.	31/01/10
20	Gujarat	Godhra-Gujarat/MP Border	59	798.00	84				Completed	26/02/09	21/04/09	Approved by PPPAC	RFQ completed	RFP invited on 31/08/09.. Bid Due Date is 20/11/09.	31/01/10
21	Gujarat	Kandla- - Mundra Port	8A	684.00	72				Completed	26/02/09	21/04/09	Approved by PPPAC	RFQ completed	RFP invited on 24/08/09.. Bud Due Date is 06/11/09.	31/12/09
22	Gujarat	Samakhiali-Gandhidham	8A	560.00		56			Completed	20/09/09	06/11/09	Approved by PPPAC	RFQ completed	RFP issued on 31/07/09.. Bid Due Date is 13/11/09.	31/01/10
23	Gujarat	Jetpur-Somnath	8D	445.00			127		30/10/09	15/11/09	30/12/09	25/11/09	30/01/10	30/01/10	31/03/10
24	Gujarat	Ahmedabad-Vadodara	8	950.00		95			30/11/09	05/11/09	20/12/09	20/11/09	20/01/10	01/02/10	31/03/10
		Sub-Total		4558.00	274	151	0	127							
25	Haryana	Rohtak-Panipat	71A	770.00	81				Completed	11/2/2009	30/03/09	Approved by PPPAC	RFQ completed	RFP invited on 05/06/09.. Bid Due Date is 10/11/09.	31/12/09
26	Haryana	Rohtak - Bawal	71	789.00	83				Completed	26/02/09	14/04/09	Approved by PPPAC	RFQ completed	RFP invited on 16/08/09.. Bid Due Date is 05/11/09.	31/12/09
27	Haryana	Panchkula - Barwala - Saha - Yamuna Nagar up to UP border	73	1026.00	108				Completed	15/06/09	30/07/09	Approved by PPPAC	26/10/09	10/11/09	28/02/10
28	Haryana	Rohtak - Hissar	10	340.00			97		Completed	15/11/09	30/12/09	25/11/09	30/01/10	30/01/10	31/03/10
29	Haryana	Rohtak-Jind	71	158.00			45		31/01/10	30/11/09	15/01/10	30/12/09	5/2/2010	05/02/10	31/03/10

Sl.No	State	Name of project	NH No.	TPC (Rs in Crore)	Category (Length)				Status/Target for						
					4 lane BOT (Toll)	6 lane BOT (Toll)	4 lane Annuity	2 lane with paved shoulders on EPC/ Annuity	Completion of Feasibility Study/DPR	Invitation of RFQ	Receipt of RFQ	Submission of PPPAC proposal to Ministry	Finalisation of RFQ	Invitation of RFP	Likely date of Award of work
30	Haryana	Ambala - Kaithal	65	273.00				78	15/11/09	15/11/09	30/12/09	25/11/09	30/01/10	30/01/10	31/03/10
31	Haryana/ Uttar Pradesh	Eastern Peripheral Expressway	Other PPP Project	2725.00		135			Completed			Approved by PPPAC	RFQ Completed	15/11/09	31/03/10
32	Haryana/ Uttar Pradesh	Delhi - Agra	2	1800.00		180			Completed	11/08/09	29/09/09	Approved by PPPAC	30/10/09	05/11/09	28/02/10
		Sub-Total		7881.00	272	315	0	220							
33	Himachal Pradesh	Shimla-Solan	22	570.00			60		31/01/10	05/01/10	20/02/10	31/01/10	20/03/10	25/03/10	
34	Himachal Pradesh	Parwanoo-Solan	22	380.00			40		Completed	10/2/2009	8/4/2009	Approved by PPPAC	RFQ completed	RFP invited on 05/06/09. Bid Due Date is 15/11/09.	28/02/10
		Sub-Total		950.00	0	0	100	0							
35	Jammu & Kashmir	Srinagar-Banihal (Pkg I)	1A	1166.00			68		Completed	27/02/09	22/05/09	Approved by PPPAC	RFQ completed	30/10/09	28/02/10
36	Jammu & Kashmir	Quazigund-Banihal (Pkg II)	1A	1987.00			15		Completed	27/02/09	22/05/09	Approved by PPPAC	RFQ completed	30/10/09	28/02/10
37	Jammu & Kashmir	Ramban-Banihal (Pkg III)	1A	986.00			36		Completed	27/02/09	22/05/09	Approved by PPPAC	RFQ completed	30/10/09	28/02/10
38	Jammu & Kashmir	Udhampur-Ramban (Pkg IV)	1A	971.00			43		Completed	27/02/09	22/05/09	Approved by PPPAC	RFQ completed	30/10/09	28/02/10
39	Jammu & Kashmir	Chenani-Nashri (Pkg V)	1A	2580.00			12		Completed	27/02/09	22/05/09	Approved by PPPAC	RFQ completed	30/10/09	28/02/10
40	Jammu & Kashmir	Jammu-Udhampur (Pkg VI)	1A	1939.00			65		30/10/09	27/02/09	22/05/09	Approved by PPPAC	RFQ completed	30/10/09	28/02/10
		Sub-Total		9629.00	0	0	239	0							
41	Jharkhand	Hazaribagh-Ranchi	33	675.00			71		Completed			Approved by PPPAC	RFQ completed		Work award on 19/08/09.
42	Jharkhand	Ranchi-Jamshedpur	33	1558.00	164				Completed			Approved by PPPAC	RFQ completed	RFP invited on 26/05/09. Bid Due Date is 23/11/09	31/01/10
43	Jharkhand	Barhi-Hazaribagh	33	140.00			40		15/11/09	05/11/09	20/12/09	16/11/09	15/01/10	20/01/10	31/03/10

Sl.No	State	Name of project	NH No.	TPC (Rs in Crore)	Category (Length)				Status/Target for						
					4 lane BOT (Toll)	6 lane BOT (Toll)	4 lane Annuity	2 lane with paved shoulders on EPC/ Annuity	Completion of Feasibility Study/DPR	Invitation of RFQ	Receipt of RFQ	Submission of PPPAC proposal to Ministry	Finalisation of RFQ	Invitation of RFP	Likely date of Award of work
44	Jharkhand/West Bengal	Barwa Adda – Panagarh	2	1200.00		120			Completed	25/10/09	10/12/09	15/11/09	10/01/10	20/01/10	31/03/10
		Sub-Total		3573.00	164	120	71	40							
45	Karnataka	Kundapur-Surthkal & Mangalore-KNT/Kerala Border	17	855.00	90				Completed			Approved by PPPAC	RFQ completed	3 Bids received. Award under process	31/12/09
46	Karnataka	Bijapur-Hungud	13	922.00	97				Completed	27/02/09	16/04/09	Approved by PPPAC	RFQ completed	RFP invited on 16/06/09. Bid Due Date is 20/11/09	31/12/09
47	Karnataka	Hungud-Hospet	13	931.00	98				Completed	27/02/09	16/04/09	Approved by PPPAC	RFQ completed	RFP invited on 16/06/09. Bid Due Date is 20/11/09	31/12/09
48	Karnataka	Tumkur-Chitradurga	4	1140.00		114			Completed	26/12/08	17/03/09	Approved by PPPAC	RFQ completed	30/10/09	31/01/10
49	Karnataka	Devihalli- Hassan	48	266.00				76	Completed	28/05/09	28/07/09	Approved by PPPAC	RFQ completed	30/10/09	31/01/10
50	Karnataka	Karnataka/AP Border-Mulbagal	4	77.00				22	Completed	15/11/09	31/12/09	30/11/09	31/01/10	05/02/10	31/03/10
51	Karnataka	Belgaum - Dharwad	4	800.00		80			Completed	02/06/09	03/08/09	Approved by PPPAC	30/10/09	05/11/09	31/01/10
52	Karnataka	Balgaum-Goa/KNT Border	4A	287.00				82	Completed	27/02/09	17/04/09	30/10/09	30/10/09	15/11/09	31/01/10
53	Karnataka	Km 534.720 to km 556.840 of Hyderabad-Bangalore Section of NH-7	7	680.00		22			Completed	2/3/2009	20/04/09	Approved by PPPAC	RFQ completed	RFP invited. Bid Due Date is 19/11/09	Jan-10
		Sub-Total		5958.00	285	216	0	180							
54	Kerala	Kanoor-Kuttiipuram (Pkg-I)	17	789.00	83				Completed						Work awarded on 20/07/09.
55	Kerala	Kanoor-Kuttiipuram (Pkg-II)	17	779.00	82				Completed						Work awarded on 20/07/09.

Sl.No	State	Name of project	NH No.	TPC (Rs in Crore)	Category (Length)				Status/Target for						
					4 lane BOT (Toll)	6 lane BOT (Toll)	4 lane Annuity	2 lane with paved shoulders on EPC/ Annuity	Completion of Feasibility Study/DPR	Invitation of RFQ	Receipt of RFQ	Submission of PPPAC proposal to Ministry	Finalisation of RFQ	Invitation of RFP	Likely date of Award of work
56	Kerala	Walayar-Vadankancherry	47	551.00			58		Completed	30/10/09	15/12/09	15/11/09	15/01/10	25/01/10	31/03/10
57	Kerala	Thiruvanthapuram-Ochira	47	1933.00			86		Completed			Approved by PPPAC	RFQ completed	2 bids received under evaluation.	30/11/09
58	Kerala	Cherthala-Ochira	47	1535.00			84		Completed			Approved by PPPAC	RFQ completed	2 bids received under evaluation.	30/11/09
59	Kerala	KNT/Kerala border-Kannur	17	1235.00	130				31/10/09	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10
60	Kerala	Kuttipuram-Edapally	17	1064.00	112				Completed	17/06/09	20/07/09	Approved by PPPAC	30/10/09	15/11/09	28/02/10
61	Kerala	Trivendrum -Kerala /TN Border	47	151.00				43	Completed	5/6/2009	16/07/09	Approved by PPPAC	30/10/09	15/11/09	28/02/10
		Sub-Total		8037.00	407	0	228	43							
62	Madhya Pradesh	Indore-Gujarat/MP border	59	1175.00	155				Completed	2/3/2009	28/04/09	Approved by PPPAC	RFQ completed	RFP invited on 10/08/09. Bid Due Date is 16/11/09.	
63	Madhya Pradesh	Bhopal-Bareilly	12&69	392.00				112	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10
64	Madhya Pradesh	Barailly-Rajmarg crossing	12	343.00				98	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10
65	Madhya Pradesh	Rajmarg crossing-Jabalpur	12	357.00				102	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10
66	Madhya Pradesh	Jhansi-Khajuraho	75	620.00				177	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10
67	Madhya Pradesh	Bhopal-Sanchi	86	200.00				57	Completed	30/10/09	15/12/09	30/11/09	15/01/10	25/01/10	31/03/10
68	Madhya Pradesh	Indore - Dewas	3	450.00		45			Completed	30/10/09	15/12/09	Approved by PPPAC	15/01/10	25/01/10	31/03/10
		Sub-Total		3537.00	155	45	0	546							
69	Maharashtra	MP/MP Border-Nagpur	7	903.00				95	Completed			Approved by PPPAC	RFQ completed		Work award on 27/08/09.

Sl.No	State	Name of project	NH No.	TPC (Rs in Crore)	Category (Length)				Status/Target for						
					4 lane BOT (Toll)	6 lane BOT (Toll)	4 lane Annuity	2 lane with paved shoulders on EPC/ Annuity	Completion of Feasibility Study/DPR	Invitation of RFQ	Receipt of RFQ	Submission of PPPAC proposal to Ministry	Finalisation of RFQ	Invitation of RFP	Likely date of Award of work
70	Maharashtra	Pune - Sholapur (pkg-II)	9	1045.00	110				Completed			Approved by PPPAC	RFQ completed		Work award on 27/08/09.
71	Maharashtra	Talegaon-Amravati	6	637.00	67				Completed			Approved by PPPAC	RFQ completed		Work award on 27/08/09.
72	Maharashtra	Panvel-Indapur	17	798.00	84				31/12/09	30/10/09	15/12/09	30/11/10	15/01/10	05/02/10	31/03/10
73	Maharashtra	Kalamboli-Mumbra	4	190.00	20				31/01/10	30/11/09	15/01/10	30/11/09	05/02/10	05/02/10	31/03/10
74	Maharashtra	Pune-Satara	4	1450.00		145			Completed	20/09/09	06/11/09	Approved by PPPAC	RFQ completed	RFP invited on 24/07/09. Bid Due Date is 18/11/09.	31/01/10
75	Maharashtra	Solapur - Maharashtra / Karnataka Border	13	285.00	30				31/12/09	15/11/09	31/12/09	30/11/09	31/01/10	05/02/10	31/03/10
76	Maharashtra	Nagpur- Wainganga Bridge	6	570.00	60				31/12/09	15/11/09	31/12/09	30/11/09	31/01/10	05/02/10	31/03/10
77	Maharashtra	Satara-Kagal	4	1330.00		133			Completed	23/07/09	07/09/09	10/09/09	30/10/09	15/11/09	28/02/10
		Sub-Total		7208.00	371	278	95	0							
78	Meghalaya	Jorabat-Shillong	40	217.00			62		Completed			Approved by PPPAC	RFQ completed	RFP invited on 12/08/09. Bid Due Date is 16/11/09.	
79	Meghalaya	Shillong Bypass	40 & 44	175.00				50	Completed			Approved by SFC	RFQ completed	RFP invited on 31/07/09. Bid Due Date is 16/11/09.	
		Sub-Total		392.00	0	0	62	50							
80	Orissa	Panikoli-Keonjhar-Rimuli Section	215	1549.00	163				Completed	27/08/09	29/10/09	Approved by PPPAC	29/11/09	05/12/09	28/02/10
81	Orissa	Rimuli-Roxy Rajamunda Section	215	1007.00	106				Completed	1/9/2009	29/10/09	Approved by PPPAC	29/11/09	05/12/09	28/02/10
82	Orissa	Sambalpur-Baragarh-Chattisgarh/Orissa Border	6	836.00	88				15/11/09	30/10/09	15/11/09	15/01/10	15/12/09	05/02/10	31/03/10
83	Orissa	Bhubaneswar-Puri	203	207.00				59	Completed	30/10/09	15/11/09	15/01/10	15/12/09	05/02/10	31/03/10
84	Orissa	Chandikhole-Dubari-Talchar	200	1264.00	133				Completed	1/9/2009	29/10/09	Approved by PPPAC	29/11/09	05/12/09	28/02/10

Sl.No	State	Name of project	NH No.	TPC (Rs in Crore)	Category (Length)				Status/Target for						
					4 lane BOT (Toll)	6 lane BOT (Toll)	4 lane Annuity	2 lane with paved shoulders on EPC/ Annuity	Completion of Feasibility Study/DPR	Invitation of RFQ	Receipt of RFQ	Submission of PPPAC proposal to Ministry	Finalisation of RFQ	Invitation of RFP	Likely date of Award of work
85	Orissa	Chandikhol-Jagatpur-Bhubaneswar	5	700.00		70			Completed			Approved by PPPAC		2 Bids received. Under consideration	31/12/09
86	Orissa/West Bengal	Dankuni-Baleshwar	6 & 60	2400.00		240			Completed	06/08/09	12/10/09	30/10/09	12/11/09	30/11/09	28/02/10
		Sub-Total		7963.00	490	310	0	59							
87	Punjab	Amritsar- Pathankot	15	969.00	102				Completed						Work awarded on 27/07/09.
88	Punjab	Ludhiana - Talwandi	95	294.00				84	15/11/09	15/11/09	30/12/09	30/11/09	30/01/10	05/02/10	31/03/10
		Sub-Total		1263.00	102	0	0	84							
89	Rajasthan	Deoli - Kota	12	1178.00	124				Completed	31/08/09	26/10/09	30/10/09	26/11/09	04/12/09	31/03/10
90	Rajasthan	Kota - Jhalawar	12	193.00				55	31/12/09	15/11/09	30/12/09	25/11/09	30/01/10	30/01/10	31/03/10
91	Rajasthan	Jaipur-Reengus	11	513.00	54				Completed			Approved by PPPAC			Work awarded on 14/10/09.
92	Rajasthan	Beawar-Pali	14	1102.00	116				Completed	12/08/09	09/10/09	20/10/09	09/11/09	20/11/09	28/02/10
93	Rajasthan	Pali-Pindwara	14	1235.00	130				Completed	12/08/09	09/10/09	20/10/09	09/11/09	20/11/09	28/02/10
94	Rajasthan	Jaipur- Tonk- Deoli	12	1416.00	149				Completed			Approved by PPPAC			Work awarded on 14/10/09.
95	Rajasthan	Reengus - Sikar	11	399.00	42				30/10/09	15/11/09	30/12/09	25/11/09	30/01/10	30/01/10	31/03/10
96	Rajasthan	Udaipur-Ahmedabad	8	2420.00		242			Completed	12/06/09	14/9/09	Approved by PPPAC	30/10/09	05/11/09	28/02/10
97	Rajasthan	Kishangarh-Udaipur	79A, 79 & 76	3150.00		315			Completed			Approved by PPPAC	RFQ completed	RFP invited on 06/07/09. Bid Due Date is 16/11/09.	31/12/09
		Sub-Total		11606.00	615	557	0	55							
98	Tamil Nadu	Coimbatore-Mettupalayam	67	523.00				55	Completed	10/09/09	26/10/09	Approved by PPPAC	30/11/09	05/12/09	28/02/10
99	Tamil Nadu	Tirupati – Tiruthani – Chennai	205	438.00				125	Completed	08/07/09	24/08/09	Approved by PPPAC	30/10/09	15/11/09	28/02/10

Sl.No	State	Name of project	NH No.	TPC (Rs in Crore)	Category (Length)				Status/Target for						
					4 lane BOT (Toll)	6 lane BOT (Toll)	4 lane Annuity	2 lane with paved shoulders on EPC/ Annuity	Completion of Feasibility Study/DPR	Invitation of RFQ	Receipt of RFQ	Submission of PPPAC proposal to Ministry	Finalisation of RFQ	Invitation of RFP	Likely date of Award of work
100	Tamil Nadu	Krishnagiri-Walahahpet	4 & 46	1480.00		148			Completed	13/04/09	22/05/09	Approved by PPPAC	RFQ completed	5 bids received under evaluation	30/11/09
101	Tamil Nadu	Hosur-Krishnagiri	7	650.00		65			Completed	24/08/09	08/10/09	30/10/09	05/11/09	30/11/09	31/03/10
102	Tamil Nadu	Tindivanam-Krishnagiri	66	700.00			200		Completed	30/10/09	15/11/09	05/11/09	15/12/09	05/01/10	31/03/10
103	Tamil Nadu	Kerala/ TN Border - Kanayakumari	7 & 47	245.00			70		Completed	17/08/09	30/09/09	Approved by PPPAC	07/11/09	15/11/09	28/02/10
104	Tamil Nadu	Nagapatnam-Thanjavur	67	270.00			77		Completed	30/10/09	15/11/09	05/11/09	15/12/09	05/01/10	31/03/10
105	Tamil Nadu	Trichy-Karaikudi	210	420.00			120		Completed	30/10/09	15/11/09	05/11/09	15/12/09	05/01/10	31/03/10
106	Tamil Nadu	Karaikudi- Ramanathapuram	210	280.00			80		Completed	30/10/09	15/11/09	05/11/09	15/12/09	05/01/10	31/03/10
107	Tamil Nadu	Dindigul-Perigulam-Theni & Theni-Kumili	45 & 220	455.00			130		Completed	30/10/09	15/11/09	05/11/09	15/12/09	05/01/10	31/03/10
108	Tamil Nadu	Madurai-Ramnathpuram- Rameshwaram- Dhanuskodi	49	651.00			186		Completed	30/10/09	15/11/09	15/11/09	15/12/09	05/01/10	31/03/10
109	Tamil Nadu	Walajpet-Poonamalee	4	920.00		92			Completed	27/08/09	12/10/09	30/10/09	05/11/09	30/11/09	31/03/10
110	Tamil Nadu	Chengapalli-Walayar (excluding Coimbtore bypass)	47	523.00	55				Completed			Approved by PPPAC	RFQ completed	RFP invited on 26/08/09. Bid due date is 26.11.09.	31/03/10
		Sub-Total		7555.00	55	305	55	988							
111	Uttar Pradesh	Ghaziabad-Aligarh	91	1197.00	126				Completed			Approved by PPPAC		Award under process	31/12/09
112	Uttar Pradesh	Moradabad-Bareilly	24	1150.00	121				Completed			Approved by PPPAC	RFQ completed	RFP invited on 18/06/09. Bid Due Date is 09/11/09.	31/12/09
113	Uttar Pradesh	Bareilly - Sitapur	24	1454.00	153				Completed			Approved by PPPAC	RFQ completed	RFP invited on 18/06/09. Bid Due Date is 10/11/09.	31/12/09

Sl.No	State	Name of project	NH No.	TPC (Rs in Crore)	Category (Length)				Status/Target for						
					4 lane BOT (Toll)	6 lane BOT (Toll)	4 lane Annuity	2 lane with paved shoulders on EPC/ Annuity	Completion of Feasibility Study/DPR	Invitation of RFQ	Receipt of RFQ	Submission of PPPAC proposal to Ministry	Finalisation of RFQ	Invitation of RFP	Likely date of Award of work
114	Uttar Pradesh/ Uttarakhand	Muzaffarnagar-Haridwar	58	760.00	80				Completed			Approved by PPPAC	RFQ completed	RFP invited on 31/07/09. Bid Due Date is 16/11/09.	31/12/09
115	Uttar Pradesh/Bihar	Varansi - Aurangabad	2	2848.00		190						Approved by PPPAC		2 bids received. Under consideration.	Dec-09
		Sub-Total		7409.00	480	190	0	0							
116	Uttarakhand	Haridwar-Dehradun	58 & 72	352.00			37		Completed			Approved by PPPAC	RFQ completed	RFP invited on 18/08/09. Bid Due Date is 17/11/09.	31/12/09
		Sub-Total		352.00	0	0	37	0							
117	West Bengal	Realignment to Ghoshukur-Salsalabari	31-D	1558.00			164		Completed	30/10/09	15/12/09	15/11/09	15/01/10	20/01/10	31/03/10
118	West Bengal	Barasat -Krishnagar	34	798.00	84				Completed	24/07/09	07/09/09	Approved by PPPAC	30/10/09	05/11/09	28/02/10
119	West Bengal	Krishnagar-Bahrapore	34	741.00	78				Completed			Approved by PPPAC	RFQ completed	RFP invited on 07/08/09. Bid Due Date is 06/11/09.	31/12/09
120	West Bengal	Bahrapore -Farakka	34	960.00	101				Completed			Approved by PPPAC	RFQ completed	RFP invited on 07/08/09. Bid Due Date is 06/11/09.	31/12/09
121	West Bengal	Farakka-Raiganj	34	979.00	103				Completed			Approved by PPPAC	RFQ completed	RFP invited on 07/08/09. Bid Due Date is 06/11/09.	31/12/09
122	West Bengal	Raiganj-Dalkhola	34	475.00	50				Completed			Approved by PPPAC	RFQ completed	RFP invited on 07/08/09. Bid Due Date is 06/11/09.	31/12/09
		Sub-Total		5511.00	416	0	164	0							
		Total			4428	3107	1114	3298							
		Gross Total (Length)						11947							

