

Tentative Work Plan as on 11.03.2010. The targets indicated are subject to change.

WORK PLAN-I (2009-10)																		
Sl.No	State	Name of project	NH No.	Length (km)	Feasibility/DPR		RFQ		PPPAC			RFP		NOTE TO CCI			NHAI	
					Date of Award	Date of Final Report	Date of Issue	Date of Receipt	Proposal sent to MRTH	Proposal sent to PPPAC by MRTH	Remarks/A approval by PPPAC	Date of Issue	Date of Receipt	Proposal sent to MORTH	Proposal sent to CCI by MORTH	Remarks/ Approval by CCI	Sent for Board Approval	Date of LOA
1	Andhra Pradesh	Hyderabad-Yadgiri	202	36		Completed		RFQ completed			Approved by PPPAC	17/06/09	9/11/09 (24/11/09) 5 bids received	4/9/2009		Approved (03.12.09)		31/12/09
2	Andhra Pradesh	Vijayawada-Machlipatnam	9	65		Completed		RFQ completed			Approved by PPPAC	30/10/09	30/12/09 (15/01/10) (No Bid received)			Approved		
3	Andhra Pradesh	Nellore-Chilakaluripet	5	184		Completed	27/05/09	28/07/09			Approved by PPPAC	5/11/09 (28/02/10)	15/04/10			Approved		
		Sub-Total		285														
4	Bihar	Patna-Hazipur-Muzaffarpur	77	63		Completed		RFQ completed			Approved by PPPAC					Approved (09.11.09)		18/11/09
5	Bihar	Motihari-Raxaul	28A	67		Completed		RFQ completed			Approved by SFC	25/01/10 (05/02/10)	22/03/10					
6	Bihar	Patna - Bakhtiarpur	30	53		Completed		RFQ completed			Approved by PPPAC	5/12/2009 (05/02/10)	25/03/10					
7	Bihar	Khagaria-Purnea	31	141		Completed		RFQ completed			Approved by PPPAC	25/01/10 (30/01/10)	22/03/10					
8	Bihar	Chapra-Hajipur	19	72		Completed		RFQ completed			Approved by PPPAC	25/01/10 (05/02/10)	22/03/10					
9	Bihar	Gopalganj-Chapra	85	84		Completed		RFQ completed			Approved by PPPAC	25/01/10 (05/02/10)	22/03/10					
10	Bihar	Patna-Buxar	30 & 84	125		Completed		RFQ completed			Approved by PPPAC	5/1/2010 (27/01/10)	12/3/10			Approved		
11	Bihar	Khagaria-Bakhtiarpur	31	120		Completed		RFQ completed			Approved by PPPAC	25/01/10 (30/01/10)	22/03/10			Approved		
12	Bihar	Forbesganj-Jogwani	57A	13		Completed		RFQ completed			Approved by SFC	25/01/10 (05/02/10)	22/03/10					
13	Bihar	Sonbarsa-Muzaffarpur	77	89		Completed		RFQ completed	30/11/09 (24/11/09)			25/01/10 (05/02/10)	22/03/10					

Sl.No	State	Name of project	NH No.	Length (km)	Feasibility/DPR	RFQ		PPPAC		RFP		NOTE TO CCI		NHAI	
14	Bihar	Mokhama-Munger	80	70	Completed		RFQ completed		Approved by SFC	25/01/10 (05/02/10)	25/03/10				
		Sub-Total		897											
15	Goa	Goa/KNT Border-Panji	4A	65	Completed		RFQ completed		Approved by PPPAC			30/7/09		Approved (17.12.09)	24/08/09 5/1/2010
16	Goa	Maharashtra/Goa border-Panaji Goa/KNT Border	17	123	Completed		RFQ completed		Approved by PPPAC	13/10/09	27/11/09 (15/03/10)	20/10/09		Approved (09.01.10)	
		Sub-Total		188											
17	Gujarat	Ahmedabad-Godhra	59	118	Completed		RFQ completed		Approved by PPPAC	26/08/09	12/11/09 (25/11/09) 2 bids received	4/9/2009		Approved	10/12/2009 11/1/2010
18	Gujarat	Godhra-Gujarat/MP Border	59	84	Completed		RFQ completed		Approved by PPPAC	31/08/09	(30/11/09) 5 bids received	4/9/2009		Approved (17.12.09)	10/12/2009 1/1/2010
19	Gujarat	Kandla- - Mundra Port	8A	72	Completed		RFQ completed		Approved by PPPAC	24/08/09	6/11/09 (03/12/09) 6 bids received	4/9/2009		Approved	10/12/2009 12/1/2010
20	Gujarat	Samakhiali-Gandhidham	8A	56	Completed		RFQ completed		Approved by PPPAC	31/07/09	13/11/09 (11/12/09) 9 bids received	10/8/2009		Approved	10/12/2009 20/01/10
21	Gujarat	Jetpur-Somnath	8D	127	Completed	15/11/09 (29/12/09)	30/12/09 (09/02/10)	25/11/09 (11/02/10)			30/01/10 (29/03/10)				
22	Gujarat	Ahmedabad-Vadodara	8	95	Completed	5/11/2009 (18/11/09)	20/12/09 (05.01.10)	20/11/09 (15/01/10)			28.02.10 (31.03.10)				
		Sub-Total		552											
23	Haryana	Rohtak-Panipat	71A	81	Completed		RFQ completed		Approved by PPPAC	5/6/2009	10/11/09 (30/11/09) 6bids received	1/9/2009		Approved (09.11.09)	10/12/2009 4/1/2010
24	Haryana	Rohtak - Bawal	71	83	Completed		RFQ completed		Approved by PPPAC	16/08/09	5/11/09 (27/11/09) 6 bids received	28/8/09		Approved (06.11.09)	Approved by Board 04.02.10
25	Haryana	Panchkula - Barwala - Saha - Yamuna Nagar up to UP border	73	108	Completed	15/06/09	30/07/09		Approved by PPPAC	10/11/09 (15/01/10)	15/3/2010	31/12/09 (04/03/10)			

Sl.No	State	Name of project	NH No.	Length (km)	Feasibility/DPR	RFQ		PPPAC		RFP		NOTE TO CCI		NHAI	
43	Karnataka	Kundapur-Surthkal & Mangalore-KNT/Kerala Border	17	90	Completed		RFQ completed		Approved by PPPAC				Approved		04/11/09.
44	Karnataka	Bijapur-Hungud	13	97	Completed		RFQ completed		Approved by PPPAC	16/06/09	30/10/09 (24/12/09) 3 bids received	4/9/2009	Approved (03.12.09)		08/02/10.
45	Karnataka	Hungud-Hospet	13	98	Completed		RFQ completed		Approved by PPPAC	16/06/09	30/10/09 (24/12/09) 3 bids received	4/9/2009	Approved (03.12.09)		08/02/10.
46	Karnataka	Tumkur-Chitradurga	4	114	Completed		RFQ completed		Approved by PPPAC	30/10/09 (11/11/09)	15/1/10 (23.03.10)		Approved		
47	Karnataka	Devihalli- Hassan	48	76	Completed	28/05/09	28/07/09		Approved by PPPAC	30/10/09 (05/02/10)	31.03.10		Approved		
48	Karnataka	Karnataka/AP Border-Mulbagal	4	22	Completed	To be extended upto Palmaner									
49	Karnataka	Belgaum - Dharwad	4	80	Completed		RFQ completed		Approved by PPPAC	5/11/09 (11/11/09)	15/01/10 (19.03.10)		Approved		
50	Karnataka	Balgaum-Goa/KNT Border	4A	82	Completed	27/02/09 (6/11/2009 reinvited)	17/04/09 (10/02/10)	30/10/09 (14/12/09)		15/11/09 (22/03/10)	5/5/2010				
51	Karnataka	Km 534.720 to km 556.840 of Hyderabad-Bangalore Section of NH-7	7	22	Completed		RFQ completed		Approved by PPPAC		23/11/09 (24/12/09) 3 bids received	14/9/09			8/2/2010
		Sub-Total		681											
52	Kerala	Kanoor-Kuttiapuram (Pkg-I)	17	83	Completed								Approved		20/07/09
53	Kerala	Kanoor-Kuttiapuram (Pkg-II)	17	82	Completed								Approved		20/07/09
54	Kerala	Walayar-Vadankancherry	47	58	Completed	30/0/09 (31/01/10)	15/12/09 (15/02/10)		Approved by PPPAC	30/03/10					
55	Kerala	Thiruvanthapuram-Ochira	47	86	Completed		RFQ completed		Approved by PPPAC			Note for revised PPPAC approval sent			
56	Kerala	Cherthalai-Ochira	47	84	Completed		RFQ completed		Approved by PPPAC				Approved		5/1/2010
57	Kerala	KNT/Kerala border-Kannur	17	130	Completed	30/10/09 (27/10/09)	15/12/09 (18/12/09)		Approved by PPPAC	23.02.10	30.03.10				

Sl.No	State	Name of project	NH No.	Length (km)	Feasibility/DPR	RFQ		PPPAC		RFP		NOTE TO CCI		NHAI		
58	Kerala	Kuttipuram-Edapally	17	112	Completed		RFQ completed			Approved by PPPAC	15/11/09 (14/12/09)	08.03.10 (No bid received)		Approved		
59	Kerala	Trivendrum -Kerala /TN Border	47	43	Completed		31/03/10	19.02.10								
		Sub-Total		678												
60	Madhya Pradesh	Indore-Gujarat/MP border	59	155	Completed		RFQ completed			Approved by PPPAC	10/8/2009	23/11/09 (30/11/09) 5 bids received	7/9/2009		10/12/2009	30/12/09
61	Madhya Pradesh	Bhopal-Bareilly	12&69	112	Completed	30/10/09 (01/02/10)	15/12/09 (15/03/10)	30/11/09 (30/03/10)			25/01/10 (15/05/10)					Under consideration of EGOM
62	Madhya Pradesh	Baraily-Rajmarg crossing	12	98	Completed	30/10/09 (30/11/09)	15/12/09 (15/02/10)	30/11/09 (25/02/10)			25/01/10 (15/03/10)					
63	Madhya Pradesh	Rajmarg crossing- Jabalpur	12	102	Completed	30/10/09 (30/11/09)	15/12/09 (15/02/10)	30/11/09 (05/02/10)			25/01/10 (15/03/10)					
64	Madhya Pradesh	Jhansi-Khajuraho	75	177	Completed	30/10/09 (25/11/09)	15/12/09 (11/01/10)	30/11/09 (05/02/10)			25/0/10 (15/03/10)					
65	Madhya Pradesh	Bhopal-Sanchi	86	57	Completed	30/10/09 (25/11/09)	15/12/09 (29/01/10)	30/11/09 (11/01/10)			25/01/10 (15/03/10)					

Sl.No	State	Name of project	NH No.	Length (km)	Feasibility/DPR	RFQ		PPPAC		RFP		NOTE TO CCI		NHAI		
66	Madhya Pradesh	Umarnala-Ramkona-Sausar Saoner	26B	68	31/05/10	10/02/10	30/03/10			EFC meeting held on 09/03/10	22/04/10	7/6/2010	The projects have been combined into one project.			
67	Madhya Pradesh	Chindwara-Chaurai-Seoni	69A	70	31/05/10	10/02/10	30/03/10			EFC meeting held on 09/03/10	22/04/10	7/6/2010				
68	Madhya Pradesh	Multai-Chindwara	69A	89	31/05/10	10/02/10	30/03/10			EFC meeting held on 09/03/10	22/04/10	7/6/2010				
69	Madhya Pradesh	Amarwara-Umrana including bypass for Chindwara	26B	75	31/05/10	10/02/10	30/03/10			EFC meeting held on 09/03/10	22/04/10	7/6/2010				
70	Madhya Pradesh	Narsinghpur-Harrai-Amarwara	26B	89	31/05/10	10/02/10	30/03/10			EFC meeting held on 09/03/10	22/04/10	7/6/2010				
71	Madhya Pradesh	Indore - Dewas	3	45	Completed	30/10/09	25/01/10			Approved by PPPAC	25/01/10	15.03.10			Approved	
		Sub-Total		1137												
72	Maharashtra	MP/MP Border-Nagpur	7	95	Completed		RFQ completed			Approved by PPPAC					Approved	27/08/09
73	Maharashtra	Pune - Sholapur (pkg-II)	9	110	Completed		RFQ completed			Approved by PPPAC					Approved	27/08/09
74	Maharashtra	Talegaon-Amravati	6	67	Completed		RFQ completed			Approved by PPPAC					Approved	27/08/09
75	Maharashtra	Panvel-Indapur	17	84	Completed	30/10/09 (19/11/09)	15/12/09 (04/02/10)	30/01/10 (24/02/10)			05/04/10					
76	Maharashtra	Pune-Satara	4	145	Completed		RFQ completed			Approved by PPPAC	24/07/09	18/11/09 (1/12/09) 9 bids received	10/8/2009		Approved	20/01/10
77	Maharashtra	Solapur - Maharashtra / Karnataka Border	13	30	Completed	15/11/09 (05/01/10)	31/12/09 (25/03/10)	30/11/09 (05/04/10)			5/2/2010 (25/04/10)					
78	Maharashtra	Nagpur- Wainganga Bridge	6	60	Completed	15/11/09 (18/12/09)	31/12/09 (1/2/10)	30/11/09 (25/03/10)			5/2/2010 (25/04/10)					
79	Maharashtra	Satara-Kagal	4	133	Completed	23/07/09	07/09/09	10/09/09		Not approved						
		Sub-Total		724												
80	Meghalaya	Jorabat-Shillong	40	62	Completed		RFQ completed			Approved by PPPAC	12/08/09	16/11/09 (19/02/10)	19/10/09			

Sl.No	State	Name of project	NH No.	Length (km)	Feasibility/DPR	RFQ		PPPAC			RFP		NOTE TO CCI		NHAI	
81	Meghalaya	Shillong Bypass	40 & 44	50	Completed		RFQ completed			Approved by SFC	31/07/09	16/11/09 (19/02/10)	6/7/2009			
		Sub-Total		112												
82	Orissa	Panikoli-Keonjhar-Rimuli Section	215	163	Completed		RFQ completed			Approved by PPPAC	5/12/2009 (27/01/10)	15/03/10			Approved	
83	Orissa	Rimuli-Roxy Rajamunda Section	215	106	Completed		RFQ completed			Approved by PPPAC	5/12/2009 (30/01/10)	15/03/10			Approved	
84	Orissa	Sambalpur-Baragarh-Chattisgarh/Orissa Border	6	88	Completed		RFQ completed			Approved by PPPAC	08/03/10	22/04/10				
85	Orissa	Bhubaneswar-Puri	203	59	Completed		RFQ completed			Approved by PPPAC	08/03/10	26/04/10				
86	Orissa	Chandikhole-Dubari-Talchar	200	133	Completed		RFQ completed			Approved by PPPAC	30/01/10	15/03/10			Approved	
87	Orissa	Chandikhol-Jagatpur-Bhubaneswar	5	70	Completed		RFQ completed			Approved by PPPAC	26/02/10	31/03/10			Approved	
88	Orissa/West Bengal	Dankuni-Baleshwar	6 & 60	240	Completed		RFQ completed			Approved by PPPAC	5/2/2010	31/03/10				
		Sub-Total		859												
89	Punjab	Amritsar- Pathankot	15	102	Completed					Approved by PPPAC					Approved	27/07/09
		Sub-Total		102												
90	Rajasthan	Deoli - Kota	12	124	Completed		RFQ completed			Approved by PPPAC	4/12/2009 (08/02/10)	25/03/10				
91	Rajasthan	Jaipur-Reengus	11	54	Completed					Approved by PPPAC					Approved	14/10/09
92	Rajasthan	Beawar-Pali	14	116	Completed		RFQ completed			Approved by PPPAC	20/11/09 (08/02/10)	25/03/10				
93	Rajasthan	Pali-Pindwara	14	130	Completed		RFQ completed			Approved by PPPAC	20/11/09 (08/02/10)	25/03/10				
94	Rajasthan	Jaipur- Tonk- Deoli	12	149	Completed					Approved by PPPAC					Approved	14/10/09
95	Rajasthan	Reengus - Sikar	11	42	Completed	15/11/09 (06/01/10)	30/12/09 (11/03/10)	25/11/09 (24/02/10)			15/04/10					
96	Rajasthan	Udaipur-Ahmedabad	8	242	Completed					Approved by PPPAC						Mega project
97	Rajasthan	Kishangarh-Udaipur	79A, 79 & 76	315	Completed					Approved by PPPAC						
		Sub-Total		1172												
98	Tamil Nadu	Coimbatore-Mettupalayam	67	55	Completed		RFQ completed			Approved by PPPAC	5/12/2009 (15/03/10)				Approved	

Sl.No	State	Name of project	NH No.	Length (km)	Feasibility/DPR	RFQ		PPPAC		RFP		NOTE TO CCI			NHAI	
99	Tamil Nadu	Tirupati – Tiruthani – Chennai	205	125	Completed		RFQ completed		Approved by PPPAC	15/11/09 (26/02/10)	16/04/10			Approved		
100	Tamil Nadu	Krishnagiri-Walajahpet	4 & 46	148	Completed		RFQ completed		Approved by PPPAC					Approved	28/10/09	Bids under evaluation
101	Tamil Nadu	Hosur-Krishnagiri	7	65	Completed		RFQ completed		Approved by PPPAC	30/11/09 (26/02/10)	15/04/10					
102	Tamil Nadu	Tindivanam-Krishnagiri	66	200	Completed		RFQ completed	5/11/2009 (16/12/09)				31/01/10 (15/04/10)				
103	Tamil Nadu	Kerala/ TN Border Kanayakumari	7 & 47	70	Completed		RFQ completed		Approved by PPPAC	15/11/09 (09/03/10)	29/04/10					
104	Tamil Nadu	Nagapatnam-Thanjaveur	67	77	Completed	30/10/09 (15/11/09)	15/11/09 (14/01/10)		Approved by PPPAC	31/01/10 (15/04/10)				Approved		
105	Tamil Nadu	Trichy-Karaikudi	210	120	Completed		RFQ completed		Approved by SFC	31/01/10 (05/03/10)	19/04/10					
106	Tamil Nadu	Karaikudi-Ramanathapuram	210	80	Completed	30/10/09 (29/10/09)	15/11/09 (2/12/2009)	5/11/09 (06/01/10)				31/01/10 (15/04/10)				
107	Tamil Nadu	Dindigul-Perigulam-Theni & Theni-Kumili	45 & 220	130	Completed		RFQ completed		Approved by PPPAC	31/01/10 (05/03/10)	20/04/10					
108	Tamil Nadu	Madurai-Ramnathapuram-Rameshwaram-Dhanuskodi	49	186	Completed	30/10/09 (21/11/09)	15/11/09 (21/12/09)	15/11/09 (27/01/10)				31/01/10 (15/04/10)				
109	Tamil Nadu	Walajpet-Poonamalee	4	92	Completed		RFQ completed	30/10/09 (21/01/10)				30/11/09 (15/04/10)				
110	Tamil Nadu	Chengapalli-Walayar (excluding Coimbtore bypass)	47	55	Completed		RFQ completed		Approved by PPPAC	26/08/09	26/11/09 5 bids received	4/9/2009		Approved (17.12.09)	10/12/2009	11/1/2010
		Sub-Total		1403												
111	Uttar Pradesh	Ghaziabad-Aligarh	91	126	Completed				Approved by PPPAC					Approved	15/12/09	15/12/09
112	Uttar Pradesh	Moradabad-Bareilly	24	121	Completed		RFQ completed		Approved by PPPAC	18/06/09	9/11/09 (25/11/09) 3 bids received			Approved (06.11.09)	10/12/2009	29/12/09
113	Uttar Pradesh	Bareilly - Sitapur	24	153	Completed		RFQ completed		Approved by PPPAC	18/06/09	10/11/09 (23/11/09) 2 bids received			Approved (28.10.09)		Bids under evaluation
114	Uttar Pradesh/ Uttarakhand	Muzaffarnagar-Haridwar	58	80	Completed		RFQ completed		Approved by PPPAC	31/07/09	16/11/09 (23/11/09) 3 bids received	4/9/2009		Approved (17.12.09)	10/12/2009	29/12/09

Sl.No	State	Name of project	NH No.	Length (km)	Feasibility/DPR	RFQ		PPPAC		RFP		NOTE TO CCI		NHAI	
115	Uttar Pradesh/Bihar	Varansi - Aurangabad	2	190			RFQ completed		Approved by PPPAC	16/02/10	19.03.10		Approved		
		Sub-Total		670											
116	Uttarakhand	Haridwar-Dehradun	58 & 72	37	Completed		RFQ completed		Approved by PPPAC	18/08/09	17/11/09 (24/11/09) 4 bids received	25/8/09	Approved (17.12.09)	10/12/2009	29/12/09
		Sub-Total		37											
117	West Bengal	Realignment to Ghoshpukur-Salsalabari	31-D	164	Completed		RFQ completed	15/11/09 (21/01/10)			31/01/10 (15/04/10)				
118	West Bengal	Barasat -Krishnagar	34	84	Completed	24/07/09	07/09/09		Approved by PPPAC	5/11/09 (30/01/10)	16/03/10		Approved (06.11.09)		
119	West Bengal	Krishnagar-Bahrapore	34	78	Completed	25/01/10	12/3/2010	5/2/2010							
120	West Bengal	Bahrapore -Farakka	34	101	Completed		RFQ completed		Approved by PPPAC	7/8/2009	6/11/09 (26/11/09) 1 bid received		Approved (09.11.09)	Approved by Board	8/2/2010
121	West Bengal	Farakka-Raiganj	34	103	Completed		RFQ completed		Approved by PPPAC	7/8/2009	6/11/09 (26/11/09) 2 bids received		Approved (09.11.09)	Approved by Board	8/2/2010
122	West Bengal	Raiganj-Dalkhola	34	50	Completed		RFQ completed		Approved by PPPAC	7/8/2009	6/11/09 (29/12/09) 1 bid received	04/09/09	Approved (03.12.09)	Approved by Board	8/2/2010
		Sub-Total		580											
		Total		11618											
		Gross Total (Length)													

Note: Projects at Sl. No. 96 & 97 (Udaipur-Ahmedabad and Kishangarh-Udaipur) are being combined in to one Mega Project.
Project at Sl.No.42 (Barwa Adda-Panagarh) forms part of Mega Project.